

Corrective Measures to Address Deficiencies Noted in the Coal Combustion Residuals Units Annual Inspection Report

**(Annual inspection covering the period from December 4, 2024 – December 3,
2025)**

As promulgated in Title 40 of the Code of Federal Regulations, Part 257.107(g)(6), Gainesville Regional Utilities (GRU) is required to post documentation detailing the corrective measures taken to remedy the deficiencies ([257.84\(b\)\(5\)](#)) noted in annual inspections on a publicly accessible internet site. Table 1 summarizes the efforts taken by GRU to address each of the deficiencies noted in the 2025 annual inspection. As available, documents that provide additional detail on the dates and actions taken to address the deficiencies are included as an attachment. Table 1 shows the corrective measure that corresponds to the attachment. GRU confirmed that these deficiencies were properly addressed.

Table 1. Remedies Taken to Address Deficiencies Noted in the 2025 CCR Units Annual Inspection Report

CCR Unit	Location	Previous Condition	Remedy Action	Attach.	Date of Remedy Completion
CCR Landfill	Northern Drainage Ditch	Cell 1 underdrain was partially submerged due to elevated water levels in the Northern Drainage Ditch. All the underdrains exhibited some level of sediment accumulation.	Underdrains were jet cleaned to remove accumulated sediment.	A	June 16, 2026

Attachment A. Pictures After Implementing the Remedy Action



(a)



(b)



(c)



(d)

Figure A1. CCR Landfill Cell 1 (a), Cell 2 (b), Cell 3 (c), and Cell 4 (d) Underdrain Outlet; 6/16/2026. Photos were taken by GRU.